

2020.01
**Pavement Rehabilitation, Guardrail &
Clear Zone Improvements
MM 35.3 TO MM 42.0
Project Update
August 28, 2020**



Looking south, from Flag Pond Road, at mile marker 39.1.

Contractor: Pike Industries, Inc.

Bid Amount: \$ \$7,622,771.25

Percent Complete last approved pay estimate: 92.9%

Project Schedule: Completion date September 18, 2020.

Project Scope: The pavement rehabilitation work consists of milling and filling three 12-foot-wide lanes and the median shoulder for both northbound and southbound. Limited milling and filling will be required at the conference center northbound on-ramp and at the exit 36 southbound on-ramp. The work also involves the removal of excess material in the median to restore proper drainage, guardrail, pavement markings, and maintenance of traffic.

Contractor Schedule: Crews have completed all south bound and north bound paving. They still need to finish striping, catch basin cleaning, and project cleanup. Their crews worked quickly last week completing the median repairs and grinding the rumble strips. MTA staff plan to do a final inspection during the last week in August.