

2021.06
New Vehicle Storage Garage - Crosby Maintenance
June 16, 2023



The building is prepped for the concrete slab.

Contractor: Doten's Construction

Bid Amount: \$2,313,000.00

Percent Complete last approved pay estimate: 56.7%

Project Schedule: Completion date September 8, 2023.

Project Scope: Construction of an approximate 8,800 square foot pre-engineered building consisting of eight (8) vehicle storage garage bays, all site work, paved parking and facility operation areas, generator, power utility services and site utilities.

Contractor Schedule: Crews plan to place the concrete slab in mid-June. Once the slab is placed, another crew will start hanging walls and roof panels. After the panels are in place, the insulation can be hung and the electricians can start their wiring. Other systems include heating, air, and water lines. The contractor is about a month behind schedule but anticipate making up time once the wall and roof systems have been installed. Currently they are hoping to be substantially complete by mid-September.