

2015.12
Interchange 32, 36, and 46NB
Project Update
October 5, 2016



Exit 46 Northbound

Contractor: Sargent Corporation

Bid Amount: \$4,489,587.00

Percent Complete last approved pay estimate: 35%

Project Schedule: June 1, 2018

Project Scope: This work includes the construction of a single new entry toll lane at Interchanges 32 and 46 as well as the complete reconstruction of the existing structural concrete slabs at the eight entrance lanes at Interchanges 32, 36, 46 Northbound and five exiting lanes at Interchanges 32 and 36. The work will also include upgrading the cash toll system at Interchanges 32, 36, and 46 Northbound including installation of tolling equipment in the utility buildings, canopy, toll booths, toll booth pits and islands; widening the northbound on ramp at Interchange 32; installation of signing and traffic control devices, as well as maintenance of traffic.

Contractor Schedule: Sargent is working at all three locations, Exit 32, 36 and 46.

Exit 32 – Wiring and plumbing new toll booth entering lane

Exit 36 – Work consists of casting concrete barrier separating exiting and entering lanes.

Exit 46 – Work consists of placing entering concrete slab.