

2015.13
Falmouth Exit 52 Open Road Toll Conversion
Project Update
June 16, 2016



Setting tunnel sections

Contractor: Shaw Brothers Construction, Inc.
Percent Complete last approved pay estimate: 36%

Bid Amount: \$8,282,827.25

Project Schedule: Substantially complete by July 28, 2017.

Project Scope: The work consists of converting the exterior two lanes in the eastbound direction to the new cash system, construction of two new westbound cash lanes, construction of a precast pedestrian tunnel for employee access and utilities, demolition of the remaining cash lanes and conversion from cash/E-ZPass into ORT lanes, and reconstruction of the mainline to accommodate approach and departure grade differentials at the modified plaza for the Maine Turnpike.

Contractor Schedule: Shaw Brothers have been busy installing tunnel sections across the plaza. They begin work on constructing new departing lane booths at the end of the month.