

2015.13
Falmouth Exit 52 Open Road Toll Conversion
Project Update
August 26, 2016



Contractor: Shaw Brothers Construction, Inc.
Percent Complete last approved pay estimate: 41%

Bid Amount: \$8,282,827.25

Project Schedule: Substantially complete by July 28, 2017.

Project Scope: The work consists of converting the exterior two lanes in the eastbound direction to the new cash system, construction of two new westbound cash lanes, construction of a precast pedestrian tunnel for employee access and utilities, demolition of the remaining cash lanes and conversion from cash/E-ZPass into ORT lanes, and reconstruction of the mainline to accommodate approach and departure grade differentials at the modified plaza for the Maine Turnpike.

Contractor Schedule: Shaw Brothers continues to work on the two departing lanes. The work consists of completing placement of the gantry foundations, approach slabs, toll booth rehab, painting canopy, paving, electrical work in the tunnel and installing tolling equipment. Shaw Brothers is planning on opening the newly rehabilitated lanes mid-September. They will then begin work on the middle lanes, the new ORT lanes.