

2013.01
Pavement Rehabilitation Mile 7 to 13, York Toll & Exit 7
Project Update
April 16, 2013

Contractor: Pike Industries, Inc.
Percent Complete last approved pay estimate: 0%

Bid Amount: \$5,383,533.04
Eng. Estimate: \$5,691,715.76

Project Schedule: Completion July 2013

Project Scope: The pavement rehabilitation work consists of shimming and overlaying the three 12-foot wide lanes in Locations 1 and 2. Location 1 also consists of milling and filling lane 4 and then a shim and overlay of lane 4. Location 2 also consists of milling and filling from STA 273+00 to STA 285+00 and then shim and overlay at this location. Location 3 consists of shimming and overlaying of the York Toll Plaza approaches. The work also involves milling and filling of the Interchange Exit 7 Ramps in Location 4. The work also involves drainage, pavement markings, clear zone improvements including guardrail modifications, and maintenance of traffic.

Contractor Schedule: Pike Industries has begun mobilizing on site, they will begin work on guardrail adjustment, drainage and realignment of the Exit 19 on ramp.