

2013.02
Pavement and Guardrail Rehabilitation Litchfield MM85 to MM98
Project Update
July 18, 2013



Contractor: Lane Construction Corporation
Percent Complete last approved pay estimate: 0%

Bid Amount: \$3,191,666.90
Eng. Estimate: \$3,267,338.53

Project Schedule: Substantially complete on or before October 18, 2013

Project Scope: The pavement rehabilitation work consists of milling and resurfacing the two 12-foot wide lanes in Locations 1 and 2 from mile 88.6 to mile 92.8. The work also involves drainage, partial depth pavement repair, berm drop-off correction, pavement markings, maintenance of traffic.

Contractor Schedule: Lane has been working on repairing the median catchbasins and adjusting median guardrail height. They plan to begin milling operations at the end of July with paving to follow a couple of weeks later.