

2013.02
Pavement and Guardrail Rehabilitation Litchfield MM85 to MM98
Project Update
June 19, 2013

Contractor: Lane Construction Corporation
Percent Complete last approved pay estimate: 0%

Bid Amount: \$3,191,666.90
Eng. Estimate: \$3,267,338.53

Project Schedule: Substantially complete on or before October 18, 2013

Project Scope: The pavement rehabilitation work consists of milling and resurfacing the two 12-foot wide lanes in Locations 1 and 2 from mile 88.6 to mile 92.8. The work also involves drainage, partial depth pavement repair, berm drop-off correction, pavement markings, maintenance of traffic.

Contractor Schedule: Lane has begun to mobile traffic control items such as drums and construction signs. Construction signs are planned to be installed this week and begin work on drainage items the last week of June.