

2013.03
Exit 44 Pavement Rehabilitation
Project Update
October 10, 2013



Installing Asphaltic Plug Joint

Contractor: CPM Constructors
Percent Complete last approved pay estimate: 0%

Bid Amount: \$ 1,426,356.50
Eng. Estimate: \$1,394,308.75

Project Schedule: Substantial completion is October 19, 2013 with a final completion date of November 1, 2013.

Project Scope: The work consists of pavement rehabilitation, bridge repairs, guardrail upgrades and drainage work at Exit 44. The work also involves pavement markings, maintenance of traffic and all other work incidental thereto in accordance with the Plans and Specifications.

Contractor Schedule: CPM Constructors have completed the bridge repairs. The Toll Plaza and Ramps have been paved. CPM is working on punch list items and should be completed on time.