

2013.07
Lewiston Interchange Reconstruction
Project Update
June 17, 2014



Contractor: RJ Grondin & Son
Percent Complete last approved pay estimate: 36%

Bid Amount: \$5,106,173.05

Project Schedule: Completion June 30, 2015

Project Scope: The work consists of the first phase of interchange modifications at Exit 80 in Lewiston, Maine, Mile 80.3 on the Maine Turnpike. This first phase entails constructing a new northbound on ramp and reconstructing the existing northbound off ramp, southbound on ramp, and southbound off ramp including: clearing, excavation, rock excavation, grading, drainage, base, pavement, guardrail, fencing, highway lighting, tolling and ITS equipment.

Contractor Schedule: RJ Grondin & Son has been paving base and binder at all four ramps. The concrete slabs for the tolling system are being placed. Ramp B, the Northbound On-ramp is almost completed, it is expected to be opened to traffic in early July. There will be a short period of blasting ledge early July on the southbound on-ramp. Grondin will be performing a series of ramp closures throughout the project to complete the ramps. Southbound off-ramp last week of July into August for 4 days. Northbound off-ramp the beginning of August for 6 days. Southbound on-ramp the beginning of September for 14 days.

Grondin was asked for pricing to construction median openings in preparation for the next phase of the project, constructing the Interchange Bridges and completing the ramp configuration for the SPUI.