

**2013.10**  
**Androscoggin River Bridge Repair**  
**Project Update**  
**June 17, 2014**



**Contractor:** Technical Construction, Inc.  
**Percent Complete last approved pay estimate:** 58%

**Bid Amount:** \$2,489,850

**Project Schedule:** Completion November 2014

**Project Scope:** Strengthening select longitudinal main girders of the northbound and southbound bridges over the Androscoggin River by installing post-tensioning tendons along the bottom of the girders at their midspans and along the top of the girders above the piers. Miscellaneous structural steel elements shall also be installed in select locations associated with the installation of the post-tensioning. Partial painting of the steel superstructure is also included in this project, the limits of which are shown on the contract drawings. The paint coating shall be a high-ratio calcium sulfonate alkyd. The work also includes bridge paving, concrete repairs at deck joints, and maintenance of traffic.

**Contractor Schedule:** TCI completed installing the post tensioning cables on the northbound bridge, all post tensioning work is complete for this project. They began to paint the northbound bridge and expect to be completed with this work late summer. Work on the southbound bridge continues with membrane and paving the passing lane. In a couple of weeks the traffic control will be changed and the driving lane will be closed.