

2013.11
Blackstrap Road & Falmouth Interchange
Project Update
November 14, 2013



Contractor: CPM Constructors, Freeport, ME
Percent Complete last approved pay estimate: 67%

Bid Amount: \$3,523,168
Eng. Estimate: \$ 5,254,000

Project Schedule: Completion December 2013

Project Scope: The work consists of rehabilitating two bridges, the Exit 52 Underpass and the Blackstrap Road Underpass. The work at Exit 52 includes partial replacement of the concrete deck under phased construction. The work at Blackstrap Road includes full replacement of the concrete deck during full shutdown. The work at both bridges includes concrete substructure modifications and repairs, bridge raising and bolster installation, bearing replacement, approach work and paving, guardrail, and bridge rail.

Contractor Schedule:

Exit 52 Interchange Bridge: CPM Constructors is placing rebar for the deck placement that is scheduled for the 19th of November. Currently their schedule shows opening the southbound off ramp mid-December.

Blackstrap Road: CPM Constructors is planning on opening the bridge to traffic on the 15th of November, two weeks behind schedule, they did accrue some time extension on the substantial completion date. Work will continue on pier repairs and punch list items.

2013.11
Blackstrap Road & Falmouth Interchange
Project Update
November 14, 2013