

2014.07
Litchfield Road Underpass Replacement
Project Update
April 17, 2014



Contractor: Wyman & Simpson – Richmond, ME
Percent Complete last approved pay estimate: 0%

Bid Amount: \$1,564,734.52

Project Schedule: Substantial Completion – November 15, 2014. Final Completion - June 11, 2015

Project Scope:

The work consists of replacing Litchfield Road bridge superstructure over the Maine Turnpike and completing concrete repairs on Vaughn Brook culvert in the City of Hallowell, Maine. The work includes concrete deck and steel girder replacement, concrete substructure modifications and repairs, approach work and paving, guardrail, bridge rail, culvert repairs and maintenance of traffic.

Contractor Schedule: Wyman & Simpson began installing signs and shielding underneath the bridge over the turnpike travel lanes. This work will continue until mid-May.