

2014.07
Litchfield Road Underpass Replacement
Project Update
November 12, 2014



Contractor: Wyman & Simpson – Richmond, ME
Percent Complete last approved pay estimate: 92%

Bid Amount: \$1,564,734.52

Project Schedule: Substantial Completion – November 15, 2014. Final Completion - June 11, 2015

Project Scope:

The work consists of replacing Litchfield Road bridge superstructure over the Maine Turnpike and completing concrete repairs on Vaughn Brook culvert in the City of Hallowell, and Potters Brook in the town of Litchfield, Maine. The work includes concrete deck and steel girder replacement, concrete substructure modifications and repairs, approach work and paving, guardrail, bridge rail, culvert repairs and maintenance of traffic.

Contractor Schedule: Wyman & Simpson has been busy completing items so they can open the bridge to traffic by November 14th, they appear to be on schedule to meet that date. They will continue to remove shielding under the bridge and apply concrete protective sealers, this work will continue into December.