

2014.07
Litchfield Road Underpass Replacement
Project Update
October 7, 2014



Finishing concrete curb

Contractor: Wyman & Simpson – Richmond, ME
Percent Complete last approved pay estimate: 74%

Bid Amount: \$1,564,734.52

Project Schedule: Substantial Completion – November 15, 2014. Final Completion - June 11, 2015

Project Scope:

The work consists of replacing Litchfield Road bridge superstructure over the Maine Turnpike and completing concrete repairs on Vaughn Brook culvert in the City of Hallowell, and Potters Brook in the town of Litchfield, Maine. The work includes concrete deck and steel girder replacement, concrete substructure modifications and repairs, approach work and paving, guardrail, bridge rail, culvert repairs and maintenance of traffic.

Contractor Schedule: Wyman & Simpson is placed the concrete deck the last week of September. They are now forming and placing the curbing on the bridge and constructing the end posts. They are currently on schedule to open the bridge by mid-Novemeber.

Wyman & Simpson also completed the work at Vaughn Brook and Potters Brook.