

**2014.13  
Piscataqua River Bridge Repair  
Project Update  
April 23, 2015**



**Contractor:** CPM Constructors, Freeport, ME  
**Percent Complete last approved pay estimate:** 27%

**Bid Amount:** \$1,975,074

**Project Schedule:** Substantial Completion – August 31, 2015

**Project Scope:** The work consists of rehabilitating two bridges, Bridge #28 (Structure No. 0284) and Bridge #31 (Structure No. 0279). The work at both bridges includes superstructure replacement, concrete substructure modifications and repairs, approach work and paving, guardrail, bridge rail, maintenance of traffic.

**Contractor Schedule:** CPM Constructors resumed work beginning of April. They membraned and paved the phase 1 section of the bridge, median section. The northbound traffic is shifted into the median. Currently, CPM's schedule shows them finishing late. They are citing the heavy snowfall in the month of February kept them from completing phase 1.

**2014.13**  
**Piscataqua River Bridge Repair**  
**Project Update**  
**April 23, 2015**