

**2014.13  
Piscataqua River Bridge Repair  
Project Update  
August 19, 2015**



**Contractor:** CPM Constructors, Freeport, ME  
**Percent Complete last approved pay estimate:** 60%

**Bid Amount:** \$1,975,074

**Project Schedule:** Substantial Completion – August 31, 2015

**Project Scope:** The work consists of rehabilitating two bridges, Bridge #28 (Structure No. 0284) and Bridge #31 (Structure No. 0279). The work at both bridges includes superstructure replacement, concrete substructure modifications and repairs, approach work and paving, guardrail, bridge rail, maintenance of traffic.

**Contractor Schedule:** CPM Constructors is working on the last phase of the project and will be setting the new concrete void slabs the last week of August. They are a few weeks behind schedule but have been working 6 days a week trying to make up the time. They anticipate completing the project by the beginning of October.