

**2014.13  
Piscataqua River Bridge Repair  
Project Update  
June 17, 2015**



**Contractor:** CPM Constructors, Freeport, ME  
**Percent Complete last approved pay estimate:** 38%

**Bid Amount:** \$1,975,074

**Project Schedule:** Substantial Completion – August 31, 2015

**Project Scope:** The work consists of rehabilitating two bridges, Bridge #28 (Structure No. 0284) and Bridge #31 (Structure No. 0279). The work at both bridges includes superstructure replacement, concrete substructure modifications and repairs, approach work and paving, guardrail, bridge rail, maintenance of traffic.

**Contractor Schedule:** CPM Constructors set phase 2 voided slabs and placed the concrete level slab on top. They are now forming and placing the endposts and bridge parapet. They are planning on switching to phase 3 shortly after July 4<sup>th</sup>.