

**2014.13
Piscataqua River Bridge Repair
Project Update
May 20, 2015**



Contractor: CPM Constructors, Freeport, ME
Percent Complete last approved pay estimate: 29%

Bid Amount: \$1,975,074

Project Schedule: Substantial Completion – August 31, 2015

Project Scope: The work consists of rehabilitating two bridges, Bridge #28 (Structure No. 0284) and Bridge #31 (Structure No. 0279). The work at both bridges includes superstructure replacement, concrete substructure modifications and repairs, approach work and paving, guardrail, bridge rail, maintenance of traffic.

Contractor Schedule: CPM Constructors have begun phase 2 of the project, reconstructing the northbound bridges. They have removed the bridge decks and steel and will be reconstructing the backwalls and bridge seat areas. They are planning on setting the new voided slabs around the second week of June. This project is slightly behind schedule, CPM Constructors added additional labor and supervision to try to make up time on the schedule.