

**2014.13  
Piscataqua River Bridge Repair  
Project Update  
November 13, 2015**



**Contractor:** CPM Constructors, Freeport, ME  
**Percent Complete last approved pay estimate:** 86%

**Bid Amount:** \$1,975,074

**Project Schedule:** Substantial Completion – September 21, 2015

**Project Scope:** The work consists of rehabilitating two bridges, Bridge #28 (Structure No. 0284) and Bridge #31 (Structure No. 0279). The work at both bridges includes superstructure replacement, concrete substructure modifications and repairs, approach work and paving, guardrail, bridge rail, maintenance of traffic.

**Contractor Schedule:** CPM Constructors completed the work and have punch list items to be completed. CPM requested a time extension and was granted an additional 3 weeks for the contract completion date. However, CPM Constructors did not complete the work on time and will be assessed liquidated damages.