

2014.13
Piscataqua River Bridge Repair
Project Update
October 9, 2015



Contractor: CPM Constructors, Freeport, ME
Percent Complete last approved pay estimate: 100%

Bid Amount: \$1,975,074

Project Schedule: Substantial Completion – August 31, 2015

Project Scope: The work consists of rehabilitating two bridges, Bridge #28 (Structure No. 0284) and Bridge #31 (Structure No. 0279). The work at both bridges includes superstructure replacement, concrete substructure modifications and repairs, approach work and paving, guardrail, bridge rail, maintenance of traffic.

Contractor Schedule: CPM Constructors is near the end on completing the southbound roadway bridges. They are planning on paving the bridges and opening the bridges to traffic the week of October 12. CPM Constructors is behind schedule, they had a claim for project delay due to the amount of snow last winter and the fact that the turnpike plowed snow into their work zone in the median made it difficult to keep the work zone clear so they could work. The claim extended the substantial completion date to September 21, 2015.