

2014.15
Bridge & Culvert Repairs
Four Locations-Falmouth Spur to MM84.3
Project Update
August 26, 2014



No Name Brook sandbag cofferdam

Contractor: Scott Construction, Falmouth, ME

Bid Amount: \$938,746

Percent Complete last approved pay estimate: 15%

Project Schedule: Completion June 15, 2015

Project Scope: The work consists of general repairs and modifications at West Falmouth Road Underpass Bridge (Mile F1.7), Center Street Underpass Bridge (Mile 62.9), No Name River Overpass Culvert (Mile 82.5), and Lisbon Road Underpass Bridge (Mile 101.7). The work includes pavement and membrane replacement, concrete deck, parapet, fascia, fascia overhang, pier, and abutment repairs; concrete wing wall and culvert wall repairs; end post replacements; bridge joint repairs; protective coatings; milling and paving; maintenance of traffic

Contractor Schedule: Scott Construction completed the repairs at the Falmouth Road Bridge and opened the bridge to two-way traffic early August. Scott Construction is now working at No Name Brook repairing the three box culverts under the turnpike. They are currently on schedule.