

2014.15
Bridge & Culvert Repairs
Four Locations-Falmouth Spur to MM84.3
Project Update
July 21, 2014



Falmouth Road Bridge

Contractor: Scott Construction, Falmouth, ME

Bid Amount: \$938,746

Percent Complete last approved pay estimate: 15%

Project Schedule: Completion June 15, 2015

Project Scope: The work consists of general repairs and modifications at West Falmouth Road Underpass Bridge (Mile F1.7), Center Street Underpass Bridge (Mile 62.9), No Name River Overpass Culvert (Mile 82.5), and Lisbon Road Underpass Bridge (Mile 101.7). The work includes pavement and membrane replacement, concrete deck, parapet, fascia, fascia overhang, pier, and abutment repairs; concrete wing wall and culvert wall repairs; end post replacements; bridge joint repairs; protective coatings; milling and paving; maintenance of traffic

Contractor Schedule: Scott Construction has completed the repairs at Falmouth Road on the deck and the first phase has been paved. They switched traffic on to phase one and are now working on phase two. The work on phase 2 consists of removing the pavement, repair any locations on the deck, repair the expansion joint steel, membrane and pave the deck. They are a couple of weeks ahead of schedule to date.

Their plan is to begin work at No Name Brook beginning in August.