

2014.15
Bridge & Culvert Repairs
Four Locations-Falmouth Spur to MM84.3
Project Update
June 17, 2014



Contractor: Scott Construction, Falmouth, ME

Bid Amount: \$938,746

Percent Complete last approved pay estimate: 0%

Project Schedule: Completion June 15, 2015

Project Scope: The work consists of general repairs and modifications at West Falmouth Road Underpass Bridge (Mile F1.7), Center Street Underpass Bridge (Mile 62.9), No Name River Overpass Culvert (Mile 82.5), and Lisbon Road Underpass Bridge (Mile 101.7). The work includes pavement and membrane replacement, concrete deck, parapet, fascia, fascia overhang, pier, and abutment repairs; concrete wing wall and culvert wall repairs; end post replacements; bridge joint repairs; protective coatings; milling and paving; maintenance of traffic

Contractor Schedule: Scott Construction has completed the concrete repairs to the bridge deck and piers. They will be paving the bridge this week and plan to have the bridge opened to traffic by this weekend. Scott Construction had 21 days to close the bridge and complete the work, they should meet that schedule if the weather holds.