

2015.05
Wells Exit 19 Intersection Improvements (MM 100.2)
Project Update
August 19, 2015



Contractor: Pratt & Sons, Inc.
Percent Complete last approved pay estimate: 0%

Bid Amount: \$353,083.00

Project Schedule: Complete by October 30, 2015

Project Scope: The work consists of widening the Exit 19 off ramp, milling, and shimming the existing travel lanes. A new median island will be constructed, and drainage added.

Contractor Schedule: Pratt & Sons will begin work at Exit 19 the beginning of August; they began work on the new lane for the right turning traffic onto route 109. After this lane is paved, they will begin work on the interior lanes and adding drainage structures and median island between the departing and entering lanes.