

**2015.09**  
**Interchange 53 Toll System Upgrades MM 52.4**  
**Project Update**  
**April 15, 2016**



**Contractor:** Sargent Corporation  
**Percent Complete last approved pay estimate:** 11%

**Bid Amount:** \$3,622,554.50

**Project Schedule:** Substantial Completion November 30, 2017

**Project Scope:** This work includes the complete replacement of the toll plaza west of its current location with an added toll lane at Exit 53. This work also includes constructing a new toll administration building at Exit 53. Work includes all mechanical, electrical and plumbing, site work, grading, drainage, removal of the existing utility building and relocation of the existing toll equipment

**Contractor Schedule:** Sargent continues to work on the new utility building; the windows and doors are being installed and the interior finishes work continues. The electrician has been pulling wire and making connections in the utility room. Sargent began on the earthwork widening the plaza for the new entering lane.