

2015.09
Interchange 53 Toll System Upgrades MM 52.4
Project Update
March 16, 2016



Contractor: Sargent Corporation
Percent Complete last approved pay estimate: 11%

Bid Amount: \$3,622,554.50

Project Schedule: Substantial Completion November 30, 2017

Project Scope: This work includes the complete replacement of the toll plaza west of its current location with an added toll lane at Exit 53. This work also includes constructing a new toll administration building at Exit 53. Work includes all mechanical, electrical and plumbing, site work, grading, drainage, removal of the existing utility building and relocation of the existing toll equipment

Contractor Schedule: Sargent continues to work on the new utility building; the interior framing, electrical and plumbing rough-ins are completed. They expect to have the walls sheet rocked and installing windows over the next several weeks. They will be installing concrete barrier on the turnpike side of the plaza so they can begin the earthwork portion of widening the plaza to accommodate the new entering lane.