

2015.09
Interchange 53 Toll System Upgrades MM 52.4
Project Update
May 20, 2016



Contractor: Sargent Corporation
Percent Complete last approved pay estimate: 18%

Bid Amount: \$3,622,554.50

Project Schedule: Substantial Completion November 30, 2017

Project Scope: This work includes the complete replacement of the toll plaza west of its current location with an added toll lane at Exit 53. This work also includes constructing a new toll administration building at Exit 53. Work includes all mechanical, electrical and plumbing, site work, grading, drainage, removal of the existing utility building and relocation of the existing toll equipment

Contractor Schedule: Sargent continues to work on the new utility building; the final interior finishers are being completed along with the wiring in the utility room. Sargent has paved the newly widened plaza for the new entering lanes. Over the next several weeks they plan to begin work on the toll booth for the new lane.