

2015.09
Interchange 53 Toll System Upgrades MM 52.4
Project Update
November 13, 2015



Contractor: Sargent Corporation
Percent Complete last approved pay estimate: 0%

Bid Amount: \$3,622,554.50

Project Schedule: Substantial Completion November 30, 2017

Project Scope: This work includes the complete replacement of the toll plaza west of its current location with an added toll lane at Exit 53. This work also includes constructing a new toll administration building at Exit 53. Work includes all mechanical, electrical and plumbing, site work, grading, drainage, removal of the existing utility building and relocation of the existing toll equipment

Contractor Schedule: Sargent will be mobilizing onsite the week of the 16 of November. They will begin to install traffic control signing and begin work on establishing a temporary parking area for the toll collectors. The Park & Ride lot at this location will be closed permanently, MTA staff is working with the community to find an alternative location.