

2015.12
Interchange 32, 36, and 46NB
Project Update
April 15, 2016



Contractor: Sargent Corporation

Bid Amount: \$4,489,587.00

Percent Complete last approved pay estimate: 6%

Project Schedule: June 1, 2018

Project Scope: This work includes the construction of a single new entry toll lane at Interchanges 32 and 46 as well as the complete reconstruction of the existing structural concrete slabs at the eight entrance lanes at Interchanges 32, 36, 46 Northbound and five exiting lanes at Interchanges 32 and 36. The work will also include upgrading the cash toll system at Interchanges 32, 36, and 46 Northbound including installation of tolling equipment in the utility buildings, canopy, toll booths, toll booth pits and islands; widening the northbound on ramp at Interchange 32; installation of signing and traffic control devices, as well as maintenance of traffic.

Contractor Schedule: Sargent place the concrete slab in lane 5 at Exit 36. They have saw cutting the concrete to accept the traffic loops. Over the next few weeks the traffic loops will be installed, the antennas adjusted and the system tested by Transcore. Sargent is planning to complete this lane beginning of May. Sargent is planning to be work at Exit 32 mid-May widening the plaza and on ramps for the new entering lane.