

2015.12
Interchange 32, 36, and 46NB
Project Update
March 16, 2016



Contractor: Sargent Corporation

Bid Amount: \$4,489,587.00

Percent Complete last approved pay estimate: 6%

Project Schedule: June 1, 2018

Project Scope: This work includes the construction of a single new entry toll lane at Interchanges 32 and 46 as well as the complete reconstruction of the existing structural concrete slabs at the eight entrance lanes at Interchanges 32, 36, 46 Northbound and five exiting lanes at Interchanges 32 and 36. The work will also include upgrading the cash toll system at Interchanges 32, 36, and 46 Northbound including installation of tolling equipment in the utility buildings, canopy, toll booths, toll booth pits and islands; widening the northbound on ramp at Interchange 32; installation of signing and traffic control devices, as well as maintenance of traffic.

Contractor Schedule: Sargent began work at Exit 36 the beginning of March. To date, they have completed removing the existing concrete slab in lane 5. The balance of the month, they will drill and grout rebar into the remaining concrete island slab to tie the new rebar onto and place the new concrete slab. They also plan to begin work at Exit 46N on the new entering lane beginning of April.