

2015.12
Interchange 32, 36, and 46NB
Project Update
May 20, 2016



Water filtration basin

Contractor: Sargent Corporation

Bid Amount: \$4,489,587.00

Percent Complete last approved pay estimate: 10%

Project Schedule: June 1, 2018

Project Scope: This work includes the construction of a single new entry toll lane at Interchanges 32 and 46 as well as the complete reconstruction of the existing structural concrete slabs at the eight entrance lanes at Interchanges 32, 36, 46 Northbound and five exiting lanes at Interchanges 32 and 36. The work will also include upgrading the cash toll system at Interchanges 32, 36, and 46 Northbound including installation of tolling equipment in the utility buildings, canopy, toll booths, toll booth pits and islands; widening the northbound on ramp at Interchange 32; installation of signing and traffic control devices, as well as maintenance of traffic.

Contractor Schedule: Sargent has begun to spread their wings out and are now working at Exit 36 and Exit 32. At Exit 36, they are working in lane 4. The concrete slab has been removed and a portion of the new slab has been placed. They are also working on the existing toll booths removing and repairing rust and painting. At Exit 32, they have widened the plaza for the new entering lane and constructed two storm water collection basins. Over the next several weeks they plan to pave the new widened area and begin phase 2 of the earthwork which involves widening the left side of the NB on-ramp. They also plan to begin work on the new toll booth for the new entering lane.