

2016.02
GRAY INTERCHANGE - EXIT 63
(Mile Marker 63.3)
Project Update
May 20, 2016



Looking at toll plaza with paved SB on-ramps

Contractor: Shaw Brothers, Gorham, Maine
Percent Complete last approved pay estimate: 12%

Bid Amount: \$10,730,114.62

Project Schedule: Substantially complete by September 29, 2017.

Project Scope: The work consists of highway, bridge, and toll system improvements at the Gray Interchange. These improvements include new southbound ramps and a new southbound toll plaza on the west side of the Maine Turnpike where they are proposed to intersect with Route 202 and Route 26A. The improvements include work along the Maine Turnpike, the northbound and southbound ramps, Route 202 and Route 26A. The toll plaza work includes a new toll administration building and toll plaza at the southbound ramps and reconstruction of the existing toll plaza for the northbound ramps. The proposed work and all other work incidental thereto shall be in accordance with the Plans and Specifications.

Contractor Schedule: Shaw Brothers has been paving different portions of the ramps. The toll plaza work has been progressing nicely and some of the approach slabs and toll booth pits have been placed. The toll administration building is also underway, as the foundation and walls have been placed. Over the next several weeks, the toll administration building walls will be constructed, the southbound on-ramp extension will be fine graded and possibly paved, and more approach slabs at the plaza will be poured.