

2014.53
Toll System Upgrade
Interchanges 19, 46S, 48
Project Update
June 17, 2015



Exit 48

Contractor: Wyman & Simpson Inc. – Richmond, ME

Bid Amount: \$1,834,252

Percent Complete last approved pay estimate: 82%

Project Schedule: July 17, 2015

Project Scope: This work includes the complete reconstruction of the existing structural concrete slabs at the nine entrance lanes at Interchanges 19, 46 SB and 48 and two exiting lanes at Interchange 19: the demolition and reconstruction of the islands, booths and canopy for lanes 3 and 4 at Interchange 48; upgrading the cash toll system at Interchanges 19, 46 SB and 48 including the installation of tolling equipment in the utility buildings, canopy, toll booths, toll booth pits and islands; installation of signing and traffic control devices; maintenance of traffic; and all other work incidental thereto in accordance with this Solicitation Package.

Contractor Schedule: Wyman & Simpson is placing the concrete slab in lane 4 and will begin forming and placing concrete barrier to tie in the median guardrail and gantry post, to eliminate a blunt object adjacent to the travel lane.

The contractor's current schedule shows them completing the project late. The contractor did receive numerous extra work orders, which will warrant a time extension on the contract.