

2014.53
Toll System Upgrade
Interchanges 19, 46S, 48
Project Update
October 7, 2014



Drilling holes for rebar dowels

Contractor: Wyman & Simpson Inc. – Richmond, ME

Bid Amount: \$1,834,252

Percent Complete last approved pay estimate: 21%

Project Schedule: July 17, 2015

Project Scope: This work includes the complete reconstruction of the existing structural concrete slabs at the nine entrance lanes at Interchanges 19, 46 SB and 48 and two exiting lanes at Interchange 19: the demolition and reconstruction of the islands, booths and canopy for lanes 3 and 4 at Interchange 48; upgrading the cash toll system at Interchanges 19, 46 SB and 48 including the installation of tolling equipment in the utility buildings, canopy, toll booths, toll booth pits and islands; installation of signing and traffic control devices; maintenance of traffic; and all other work incidental thereto in accordance with this Solicitation Package.

Contractor Schedule: Wyman & Simpson have completed one lane at each location. They are now working in lane 1 at Exit 46SB. The slab had been removed and they are now placing a new concrete slab. At Exit 19, they are working on one entering and one existing lane. The work is going well. Wyman & Simpson did have some extra work in the existing lane; this work involved removing the old toll booth utility pit. Wyman & Simpson is currently on schedule.