

2014.53
Toll System Upgrade
Interchanges 19, 46S, 48
Project Update
July 21, 2014



Applying Epoxy Overlay over the loops

Contractor: Wyman & Simpson Inc. – Richmond, ME

Bid Amount: \$1,834,252

Percent Complete last approved pay estimate: 0%

Project Schedule: July 17, 2015

Project Scope: This work includes the complete reconstruction of the existing structural concrete slabs at the nine entrance lanes at Interchanges 19, 46 SB and 48 and two exiting lanes at Interchange 19; the demolition and reconstruction of the islands, booths and canopy for lanes 3 and 4 at Interchange 48; upgrading the cash toll system at Interchanges 19, 46 SB and 48 including the installation of tolling equipment in the utility buildings, canopy, toll booths, toll booth pits and islands; installation of signing and traffic control devices; maintenance of traffic; and all other work incidental thereto in accordance with this Solicitation Package.

Contractor Schedule: Wyman & Simpson completed the work on lane 5 at the Wells interchange on time by July 24th. They will concentrate their efforts at exit 46SB and Exit 48 and resume Exit 19 in the fall. They have removed the concrete slab at Exit 48 and Exit 46SB. The new slab at Exit 46SB has been placed and they will place the new slab at Exit 48 in the next couple of weeks.