

2021.06
New Vehicle Storage Garage - Crosby Maintenance
October 13, 2023



The back side of the new Crosby building looking southeast towards the Maine Mall. The new propane tanks, generator, and site grading in the background.

Contractor: Doten's Construction

Bid Amount: \$2,313,000.00

Percent Complete last approved pay estimate: 87.0%

Project Schedule: Completion date September 8, 2023.

Project Scope: Construction of an approximate 8,800 square foot pre-engineered building consisting of eight (8) vehicle storage garage bays, all site work, paved parking and facility operation areas, generator, power utility services and site utilities.

Contractor Schedule: The contractor continues to make progress on the 8-bay vehicle storage garage. Crews surface paved around the building and matched into the adjacent parking lot. The earthwork subcontractor has finished loaming and seeding in all locations. They are wrapping up the interior finishes and are waiting on a couple parts for the final generator hookups. The contractor is looking to have a punch list walk through in the near future and turn the building over to the Authority by the end of October.