

2018.18
Kennebunk Travel Plazas
Fuels System Replacement
Project Update
April 22, 2019



Concrete Formwork For The North Bound Gas Fuel Island

Contractor: Shaw Brothers Construction

Bid Amount: \$ 4,862,474.30

Percent Complete last approved pay estimate: 24%

Project Schedule: Completion date June 21, 2019.

Project Scope: The work consists of removing and replacing the underground gas and diesel storage tanks, with owner furnished underground storage tanks, at the Kennebunk southbound and northbound travel plazas, providing final installation of temporary gas and diesel dispensers using owner supplied aboveground storage tanks, associated electrical, mechanical, drainage, site work, and maintenance of traffic.

Contractor Schedule: Shaw Brothers is prepping the site for the tank installations. Concrete foundation work is ongoing for both the gas and diesel fuel stations.