

2018.15
Cobbosecontee Stream Bridge Rehabilitation
Androscoggin River Bridge Repair
February 21, 2020



View from Pond Road of Cobb.

Contractor: Wyman & Simpson Inc.

Bid Amount: \$ \$6,784,907

Percent Complete last approved pay estimate: 81.9%

Project Schedule: Completion date June 4, 2021

Project Scope: The work consists of rehabilitating the Cobbosecontee Stream Overpass (NB & SB) bridge in the Town of Litchfield/West Gardiner, Maine and repairing the Androscoggin River Overpass (NB & SB) bridges in the City of Lewiston/Town of Auburn, Maine. The work includes concrete deck and steel girder placement, concrete substructure modifications and repairs, approach work and paving, guardrail, bridge rails, substructure concrete repairs, bearing repairs, post tensioning sleeve repairs, maintenance of traffic, and all other work incidental thereto in accordance with the Plans and Specifications.

Contractor Schedule: At Cobbosecontee: Wyman & Simpson dewatered and began doweling rebar into the existing pier for the new extended pier. At pier 2, they are dewatering and will begin doweling new rebar in the existing pier similar to pier 1. At pier3, Wyman & Simpson encountered abandoned construction debris, such as used crane cable, and abandoned H-pile sections. Removing this debris became too dangerous to continue so the Authority has redesigned the work for pier 3 to include micro-pile. We are currently reviewing the design and cost with the contractor. This will result in an estimated 3-week delay to the pier 3 work. Wyman & Simpson is also continuing work on the pier repair patches.