

2018.18
Kennebunk Travel Plazas
Fuels System Replacement
Project Update
November 9, 2018



Contractor: Shaw Brothers Construction

Bid Amount: \$ 4,862,474.30

Percent Complete last approved pay estimate: 0%

Project Schedule: Completion date June 21, 2019.

Project Scope: The work consists of removing and replacing the underground gas and diesel storage tanks, with owner furnished underground storage tanks, at the Kennebunk southbound and northbound travel plazas, providing final installation of temporary gas and diesel dispensers using owner supplied aboveground storage tanks, associated electrical, mechanical, drainage, site work, and maintenance of traffic.

Contractor Schedule: Shaw Brothers installed the new tanks and fuel lines. They are now installing the canopies at the fueling stations. Over the next few weeks, they will continue to work on the electrical connection, finish plumbing of the fuel lines, construct fuel islands, grade the area for paving and pave.

2018.18
Kennebunk Travel Plazas
Fuels System Replacement
Project Update
November 9, 2018



Installing fuel lines



Installing canopies