

**2018.12**  
**Pavement Rehabilitation, Guardrail, Drainage, & Clear Zone Improvements**  
**MM 74.9 TO MM 80.7**  
**Project Update**  
**June 26, 2018**



**Contractor:** Lane Construction Corp  
**Percent Complete last approved pay estimate:**

**Bid Amount:** \$2,913,072.50

**Project Schedule:** Completion date September 14, 2018.

**Project Scope:** The pavement rehabilitation works consists of milling and filling two 12-foot wide lanes and the four foot shoulder and the Exit 75 ramps from MM 74.9 to MM 80.7, excluding the area around the Washington Avenue Bridge. The work also involves partial depth pavement repairs, earthwork, drainage, guardrail, pavement markings, maintenance of traffic.

**Contractor Schedule:** Lane Construction has completed the guardrail and culvert extension work. They have begun milling operations. Over the next several weeks, they will complete the milling and crack sealing and shim paving.