

2018.05
Exit 103 Southbound Underpass
Bridge Rehabilitation
April 20, 2018



Contractor: Wyman & Simpson
Percent Complete last approved pay estimate:

Bid Amount: \$6,814,132

Project Schedule: Completion date November 30, 2018.

Project Scope: The work consists of rehabilitating the Exit 103 Southbound Underpass Bridge over the Maine Turnpike in the Town of West Gardiner, Maine. The work includes bridge, abutment and pier widening, concrete deck replacement, substructure modifications and repairs, approach work and paving, guardrail, bridge rails, and maintenance of traffic.

Contractor Schedule: Wyman & Simpson are mobilizing on site setting up traffic control. Over the next few weeks they are planning to shim the right shoulder of the I-295 off-ramp to allow traffic to be shifted onto it for the first phase of the project. Set up phase one traffic control to allow them to demo the northern portion of the bridge deck.