

**2018.18**  
**Kennebunk Travel Plazas**  
**Fuels System Replacement**  
**Project Update**  
**March 26, 2019**



Removing raised grass island for traffic flow.

**Contractor:** Shaw Brothers Construction

**Bid Amount:** \$ 4,862,474.30

**Percent Complete last approved pay estimate:** 38%

**Project Schedule:** Completion date June 21, 2019.

**Project Scope:** The work consists of removing and replacing the underground gas and diesel storage tanks, with owner furnished underground storage tanks, at the Kennebunk southbound and northbound travel plazas, providing final installation of temporary gas and diesel dispensers using owner supplied aboveground storage tanks, associated electrical, mechanical, drainage, site work, and maintenance of traffic.

**Contractor Schedule:** Shaw Brothers has mobilized to the northbound plaza after being shut down all winter. Over the next few weeks, they will be installing a security fence around the work area and setting up the temporary fueling stations.