

2018.18
Kennebunk Travel Plazas
Fuels System Replacement
Project Update
October 11, 2018



Southbound gas island removed

Contractor: Shaw Brothers Construction

Bid Amount: \$ 4,862,474.30

Percent Complete last approved pay estimate: 0%

Project Schedule: Completion date June 21, 2019.

Project Scope: The work consists of removing and replacing the underground gas and diesel storage tanks, with owner furnished underground storage tanks, at the Kennebunk southbound and northbound travel plazas, providing final installation of temporary gas and diesel dispensers using owner supplied aboveground storage tanks, associated electrical, mechanical, drainage, site work, and maintenance of traffic.

Contractor Schedule: Shaw Brothers has removed all of the existing fuel system above and below ground. Over the next several weeks, they are planning to install the new fuel tanks and construct the new canopy footings.