

2025.11  
Auburn Vehicle Storage Garage  
Mile 76.9  
May 22, 2026



The foundation backfills and under-slab drainage and utilities are in progress.

**Contractor:** Benchmark Construction

**Bid Amount:** \$3,088,432.00

**Percent Complete last approved pay estimate:** 34.5 %

**Project Schedule:** Completion date November 20, 2026

**Project Scope:** Construction of an approximate 8,800 square foot pre-engineered building consisting of eight (8) vehicle storage garage bays. All site work including paving, lighting, generator decommissioning and removal, generator installation, relocating propane tanks, floor slab and foundation removal, power utility services and site utilities. The work also includes all building structure, mechanical, electrical, and plumbing, as well as all other work incidental thereto in accordance with the Plans and Specifications.

**Contractor Schedule:** The contractor continues working on backfilling the foundation in conjunction with installing piping for under slab drainage and utilities while working on maintenance lot drainage improvements. The contractor is scheduled to begin erecting the pre-engineered metal building in June.