

2022.07
Saco Interchange Improvements
November 14, 2025



On The Line grinds pavement in preparation for some reflective tape at Exit 36 southbound
Contractor: Sargent Corporation Bid Amount: \$41,922,810.00

Percent Complete last approved pay estimate: 89.0 %

Project Schedule: Completion date November 21, 2025

Project Scope: The work consists of highway, interchange, and toll system construction at Exit 35 in Saco and modifications to the Exit 36 Interchange in Saco. The work includes a new interchange at MM 35, including southbound and northbound ramps, earthwork, pavement, concrete, signing, overhead sign structures, concrete barrier, guardrail, drainage, stormwater management, electrical work, highway lighting, lightning suppression systems, and maintenance of traffic.

Contractor Schedule: The new interchange is now open. While open, the contractor continues to make progress on installing the remaining signs, inlaid reflective tape, old sign foundation removals, and driveway paving. They are also working on punch list items and will continue to do so through the end of 2025. In the spring of 2026, the contractor will return and install the permanent Exit 35 northbound intersection mast arms and signals as well as any remaining punch list items found late in the construction season.