

2025.11
Auburn Vehicle Storage Garage
Mile 76.9
June 18, 2026



The Pre-Engineered Metal Building installation is in progress.

Contractor: Benchmark Construction

Bid Amount: \$3,088,432.00

Percent Complete last approved pay estimate: 37.5 %

Project Schedule: Completion date November 20, 2026

Project Scope: Construction of an approximate 8,800 square foot pre-engineered building consisting of eight (8) vehicle storage garage bays. All site work including paving, lighting, generator decommissioning and removal, generator installation, relocating propane tanks, floor slab and foundation removal, power utility services and site utilities. The work also includes all building structure, mechanical, electrical, and plumbing, as well as all other work incidental thereto in accordance with the Plans and Specifications.

Contractor Schedule: The contractor begins works on erecting the pre-engineered metal building and underground electrical conduits throughout the facility. The contractor is scheduled to continue erecting the pre-engineered metal building into early August. The project is trending behind schedule, and work is anticipated to continue into November.