

2022.07
Saco Interchange Improvements
June 20, 2025



The Exit 35 Southbound Lanes 1 and 2 grooves cut prior to loop installation.

Contractor: Sargent Corporation

Bid Amount: \$41,922,810.00

Percent Complete last approved pay estimate: 81.6 %

Project Schedule: Completion date November 21, 2025

Project Scope: The work consists of highway, interchange, and toll system construction at Exit 35 in Saco and modifications to the Exit 36 Interchange in Saco. The work includes a new interchange at MM 35, including southbound and northbound ramps, earthwork, pavement, concrete, signing, overhead sign structures, concrete barrier, guardrail, drainage, stormwater management, electrical work, highway lighting, lightning suppression systems, and maintenance of traffic.

Contractor Schedule: Along mainline, shoulders have widened at the new sign bridge for Northbound travelers. On Route 112, the paving crew paved the eastbound side of the bridge, both interchanges, and the adjacent bridge deck. The eastbound concrete end posts have been replaced on the bridge as well. Sargent anticipates swapping into the next phase soon, when they will be building the westbound side of Route 112. Both plazas continue to make progress with up fitting from TransCore and Sargent's electricians.