

**2018.19
Cummings Road Bridge Replacement
Project Update
August 23, 2019**



Contractor: CPM Constructors

Bid Amount: \$13,984,117

Percent Complete last approved pay estimate: 39%

Project Schedule: Completion date June 25, 2021.

Project Scope: The work consists of replacing the Cummings Road Bridge over the Maine Turnpike in the Town of Scarborough, Maine. The work includes phased construction of a new three span steel girder bridge, demolition of the existing bridge, ground improvements, construction of lightweight fill approach embankments, and maintenance of traffic through the project site.

Contractor Schedule: CPM Constructors place concrete for a third of the deck. They are installing the rebar for the remaining of the deck placement which is planned for the first week of September. They are also working on the northern roadway approach, placing geofoam, distribution slab and gravel. Over the next few weeks, they will pave the northern approach and place concrete on the remaining two thirds of the deck. In the photo you can see the layers of stacked geofoam with the gravel on top. In the background is the concrete pump truck pumping concrete during the deck placement.