

**2019.01
Pavement Rehabilitation
MM 42.0 to MM 44.3
Project Update
July 19, 2019**

Contractor: Shaw Brothers Construction, Inc.
Percent Complete last approved pay estimate: 0%

Bid Amount: \$1,194,622.00

Project Schedule: Completion date by August 2, 2019.

Project Scope: The pavement rehabilitation work consists of milling and paving two or three 12-foot wide lanes from mile 42.0 to mile 44.3. The work also involves pavement markings, maintenance of traffic and all other work incidental thereto in accordance with the Plans and Specifications.

The General Limits of work are as follows:

Location 1: Three Northbound travel lanes from Mile 42.0 in the Town of Scarborough and extending northerly to Mile 44.0. Two Northbound travel lanes from this point to the end of the Project at MM 44.3.

Location 2: Two Southbound travel lanes from Mile 44.3 in the Town of Scarborough and extending southerly to Mile 43.2 (Sta. 2139+50). Three Southbound travel lanes from this point to the end of the Project at MM 42.0.

Contractor Schedule: Shaw Brothers began milling last week. They are planning on 4 nights of milling and 4-6 nights paving.